

UW Bothell | Cascadia College STEM 4 Building Construction Bulletin



January 2022

UWB-Cascadia College
STEM 4 Project
18330 110th Ave NE
Bothell, WA 98011



Primary Contact:

Mark Sweeters,
Construction Manager
sweeters@uw.edu
(206) 391 6207

**Lease Crutcher Lewis
Project Team:**

Tony Kiehle, Superintendent
(206) 730 0242

Josh Van Kirk, Project Manager
(425) 681 8020

UW Project Delivery Group:

Harry Fuller, Project Manager
hfuller1@uw.edu
(206) 221 7448

This Community Bulletin is intended to serve as an update for upcoming work related to the Bothell STEM 4 project, as well as a means of notifying our campus community of any significant events that may impact the sidewalks and streets surrounding the project.

What is happening on the Bothell STEM4 Project:

The STEM4 building structure progress has been halted since early December. Concrete supply has become unavailable due to labor union strikes involving the area's concrete supply companies and the Teamsters Local 174 who operate their concrete trucks.

With advancement of the structure on hold, the construction team has focused on the completion of the under-slab MEP scopes and has continued work on utilities that feed the building. The crews will be installing chilled waterlines and storm sewer systems on the east end of the construction site this month.



Once concrete is available, the project will continue with vertical concrete structure work on Level 1 columns and slab on grade placement. Placement of the slab on grade allows for the mobilization of the horizontal formwork contractor to start the elevated decks.